

WisDOT - DTSD - Southwest Region

STH 113, Lodi – Local Officials Meeting

Madison Office
2101 Wright Street
Madison, Wisconsin 53704-2583

Phone: (608) 246-3800
Fax: (608) 246-7996
TDD: (608) 246-5385

Meeting Agenda

Location: Skype

Date/Time: May 27, 2020 3:00 PM

Agenda By: Jeremy Rach

Subject: Project 5640-04-00/70
Lodi–Baraboo, STH 60 to STH 188
STH 113
Columbia County
Local Officials Meeting

WisDOT Contacts:

William Strobel, PE, WisDOT Supervisor
Email: William1.Strobel@dot.wi.gov; Phone – (608) 242-8009

Lalitha Balachandran, PE, WisDOT Project Manager
Email: Lalitha.Balachandran@dot.wi.gov; Phone – (608) 243-3382

Jeremy Rach, WisDOT Project Leader
Email: Jeremy.Rach@dot.wi.gov; Phone – (608) 246-3863

Emily Kendall, WisDOT Design Engineer
Email: Emily.Kendall@dot.wi.gov; Phone - (608) 246-3881

Brian Taylor, WisDOT Regional Environmental Coordinator
Email: BrianF.Taylor@dot.wi.gov; Phone – (608) 245-2630

Introduction:


Welcome, Introduction of attendees

Attendees:

- Jeremy Rach
- Emily Kendall
- Lalitha Balachandran
- Brian Taylor
- Ann Groves Lloyd – Mayor City of Lodi
- Julie Ostrander – City of Lodi Director of Administration
- Pat Staszak – City of Lodi Director of Operations
- Vincent Breunig – Lodi High School Principal

Project Location:

The resurfacing project will begin approximately 200-feet north of the WIS 60/WIS 113 intersection in Lodi and extend northwest 6.2 miles to the WIS 113/WIS 188 intersection at the Merrimac Ferry



Project Need and Proposed Improvement:

- Pavement Deterioration
 - Mill and relay 3 1/2-Inches of pavement
- Safety Concerns
 - Upgrade beamguard end terminals to the newer energy absorbing terminals
 - Improve curb ramps at four intersections in Lodi to meet Americans with Disabilities Act (ADA) Standards
 - Improve sight distance at the County Highway V intersection by lowering the hill south of the intersection approximately 8-feet.
- Drainage Concerns
 - Replace five culverts in the pavement replacement section that is in poor condition
 - Replace necessary culverts within the reconstruct section at the County Highway V intersection.

Construction Schedule:

The project is currently expected to begin construction in 2023. During construction WIS 113 will be detoured using WIS 60 and WIS 188 as the alternate route. During the detour, WIS 113 will be closed to through traffic within the project limits (open for local traffic and businesses).

Real Estate:

- County Highway V intersection
- Curb ramp improvement locations
 - Goeres Park

Local Agreements

- State Municipal Financial Agreement (SMFA) signed in January 2019
 - Parking
 - Utility Adjustments

Discussion

- The crosswalk at the northeast quadrant of WIS 113/Second St./Locust St. does not currently have a curb ramp, will one be put there?
 - WisDOT – Yes, there will be an opening installed for a curb ramp on the northeast quadrant.
- Is there any option to have pot holes filled in the northern limits (near the 600 block) of the City of Lodi filled before this project comes through in 3 years?
 - WisDOT – The WisDOT design team reached out to WisDOT Maintenance about the pot holes. WisDOT Maintenance will work with the County to take a look at the situation and WisDOT Maintenance will be doing patching until 2023.
 - WisDOT can contact the Director of Operations at the City of Lodi about the pot holes.
- This project goes through a commercial area and the only grocery store for Lodi and several businesses are located in this area. What will the access to these be like?
 - WisDOT – At the 60% plan level, WisDOT Design will discuss with the WisDOT Traffic unit about possibly having flagging operations from WIS 60 to County J to make it easier to access the businesses in the City of Lodi.
- The EMS and fire station are also located on this stretch of road. Will those still have access?

-
- WisDOT – The road closure is only to stop people from using WIS 113 as through traffic to access the Merrimac ferry. The traveling public will still be able to access their homes, local businesses, and other buildings along WIS 113.
 - Does the state contact people who would be affected by this project?
 - WisDOT – Yes, at the beginning of the design process letters were sent out to property owners along WIS 113. A few months prior to this meeting, update letters were sent out to the property owners. Also, prior to construction a public meeting will be held.
 - Some facilities, like the water main, will be replaced prior to this project. The work will be done by MSA Professional Services and the date for construction of these facilities is currently undetermined.
 - WisDOT – The project could affect the facilities at the curb ramp locations, it would be helpful if those plans could be sent to WisDOT.

Project Estimate:

- Construction Estimate (without delivery): \$3,194,685

Project Schedule:

- | | |
|-------------------------------------|-------------------|
| ● 30% Plans | March 2020 |
| ● Public Involvement Meeting | April 2020 |
| ● Environmental Document | July 2020 |
| ● 60% Plans | October 2020 |
| ● Real Estate Plat | February 2021 |
| ● 90% Plans | May 2022 |
| ● Real Estate Acquisitions Complete | July 2022 |
| ● Plan Submittal | August 1, 2022 |
| ● Project Letting | December 13, 2022 |
| ● Construction | Spring 2023 |

Project Website:

<https://wisconsin.gov/Pages/projects/by-region/sw/wis113-columbiacounty/default.aspx>

The Public Involvement Meeting is a YouTube video that is accessible via the project website.